

Australia Projects on Target

Darwin Biodiesel Tankfarm

With the biggest wet season in the last ten years now over and no more huge cyclones aimed at Darwin, rapid progress has been made on construction. The tanks will be finished by August and the new 3km stainless steel dockline is well underway as it winds its way along the railway line. Commissioning is expected earlier than targeted and the terminal should be receiving product in late September to assist in the Biodiesel plant startup.

Port Botany Site B expansion

Steady progress has been made on tank construction and two of the four tanks are nearing their final height. Detailed engineering of the pipework and systems is nearly complete and some installation work is underway. Our two new customers will actually start using five existing tanks in July and will increase their capacity to include the new tanks in January 2007. These existing tanks have been completely refurbished with ten yearly inspections done and linings installed.

Both projects are showing an excellent safety record with only one minor first aid case on each project in a very difficult working environment in the case of Darwin.

